



## Commissioning Site Readiness Checklist

To minimize on-site service charges, AlsoEnergy needs to confirm that the site electricians have completed installation. If the items below are not complete prior to AlsoEnergy arrival, additional commissioning days may be required. Please have the on-site personnel confirm that everything is ready. **Additional days of onsite service is billed at \$1750/DAY.**

Customer / Site Name: \_\_\_\_\_

Site Address: \_\_\_\_\_

Site Contact: \_\_\_\_\_

Site Contact Phone: \_\_\_\_\_

### Please check-off these items to acknowledge their completion:

Monitoring hardware and weather stations Installed

All hardware installed to code (*Myers Hubs/Weather Tight Connectors*)

Grid AC power can be enabled for commissioning

All metering CTs and PTs installed and terminated

If Kiosk is included, is it in place?

Is there an active internet connection? If Also Energy has not provided a cell modem, please list the contact of the IT professional in charge of the network.

IT Contact: \_\_\_\_\_

Are **ALL the ABOVE** requirements met?

Print Name: \_\_\_\_\_

Signature: \_\_\_\_\_ Date: \_\_\_\_\_

### AlsoEnergy Acknowledgement

We will be onsite \_\_\_/\_\_\_/\_\_\_ and estimate the commissioning process will take \_\_\_ days.

AlsoEnergy Field Engineer Signature: \_\_\_\_\_